

LOCATION MAP

SCALE: I"=1,000'

OWNER / APPLICANT:

GBRSTORZ, LLC 315 Boston Street Guilford, CT (203) 640-1825

SITE PLANNER / CIVIL ENGINEER:



160 West Street, Suite E Cromwell, CT 06416 Tel: 860.635.2877 85 Civic Center Plaza, Suite 103 Poughkeepsie NY 12601 Tel: 845.243.2880 1 International Blvd, Suite 400 Mahwah, NJ 07495 Tel: 908.603.5730

www.lrcconsult.com

NG

• LAND PLANNING

CIVIL ENGINEERINGENVIRONMENTAL SERVICES

• LAND SURVEYING


• LANDSCAPE ARCHITECTURE

LRC Engineering & Surveying, DPC LRC Engineering and Surveying, LLC LRC Environmental Services, Inc.

RESUBDIVISION OF ANDERSON SUNNYSIDE FARM Land of GBRSTORZ, LLC

318 Kings Highway TOWN OF NORTH HAVEN, CONNECTICUT

120-04, SUBDIVISION REFERRAL



OVERALL SITE PLAN

SCALE: 1"=100'



VICINITY MAP

SCALE: 1"=400'

INDEX OF DRAWINGS


COVER SHEET


EX-I EXISTING CONDITIONS

SUB-I SUBDIVISION PLAN

SDP-I SITE DEVELOPMENT PLAN EC-I EROSION CONTROL PLAN


LL-I LANDSCAPE PLAN
DN-I SITE DETAILS
DN-2 SITE DETAILS
DN-3 SOIL TEST DATA

















BEFORE COMMENCEMENT OF WORK AT (800)922-4455 OR 811 AND VERIFY ALL LOCATIONS.

RE-SUBDIVISION PRELIMINARY SITE & SEPTIC SYSTEM PLAN - LOTS (1-6) PROPOSED ROAD IMPROVEMENT & DETENTION PHASE I

PROPERTY OF NILA DOUGAN - 320 KINGS HIGHWAY, SHEET 4 OF 5, SCALE 1"=40' DATE 2/28/98 BY LAMBERT ENGINEERING AND

ANDERSON SUNNYSIDE FARM RE-SUBDIVISION LOT 3 SITE DEVELOPMENT OF LOT #7 PHASE I - 320 KINGS HIGHWAY PROPERTY OF

. THE CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THAT ARE TO REMAIN DISTURDED DUBING CONSTRUCTION TO THEIR CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THAT ARE TO REMAIN DISTURDED DUBING CONSTRUCTION TO THEIR CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THAT ARE TO REMAIN DISTURDED DUBING CONSTRUCTION TO THEIR CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THAT ARE TO REMAIN DISTURDED DUBING CONSTRUCTION TO THEIR CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THAT ARE TO REMAIN DISTURDED DUBING CONSTRUCTION TO THEIR CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THAT ARE TO REMAIN DISTURDED DUBING CONSTRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THE CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THE CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THE CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THE CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THE CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THE CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THE CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS,

THE CONTRACTOR SHALL RESTORE AND THE PIPE, CONTRACTOR SHALL RESTORE AND THE PIPE, CONTRACTOR SHALL PROPERTY AND THE PIPE, CON

UNDER 50KV. IF CONTRACTOR MUST OPERATE EQUIPMENT CLOSE TO ELECTRIC LINE(S), CONTACT POWER COMPANY TO MAKE

THE CONTRACTOR SHALL PROVIDE AS-BUILT RECORDS OF ALL CONSTRUCTION (INCLUDING UNDERGROUND UTILITIES) TO THE OWNER


THAT ARE TO REMAIN, DISTURBED DURING CONSTRUCTION TO THEIR ORIGINAL CONDITION OR BETTER.


ARRANGEMENTS FOR PROPER SAFEGUARDS.

ZONING SUMMARY TABLE 13.938 ACRES MAP 98 LOT 0' R-40 DISTRICT RESIDENTIAL SUBDIVISION PROPOSED | PROPOSED | PROPOSED | PROPOSED | PROPOSED | PROPOSE LOT 3 LOT 4 LOT 5 LOT 6 LOT 7 PERMITTED LOT 2 103,712 SF 81,322 SF 40,001 SF 40,005 SF 65,446 S 40,000 SF 64,091 SF 43,405 SF 122,546 SF 150 FT 193.70 FT 254.80 FT 276.20 FT 174.10 FT 169.90 FT 192.40 FT 238.40 FT 267.80 F 220.5 FT 173.6 FT 57.4 FT 138.5 FT 114.5 F 47.1 FT 88.0 FT 52.4 FT 40.9 FT 41.5 FT 52.9 FT 52.1 FT 65.3 FT 25 FT 211.5 FT 46.4 FT 65.6 FT 157.2 FT 149.1 FT 148.2 FT 244.6 FT 121.1 FT MAXIMUM BUILDING HEIGHT (FEET) 35 FT > 35 FT MAXIMUM BUILDING COVERAGE 15% 2.5% 3.1% 4.0% 5.9% 6.4% 6.4% 3.9%

GRADING AND DRAINAGE NOTES:

- THE CONTRACTOR SHALL PRESERVE EXISTING VEGETATION WHERE POSSIBLE AND/OR AS NOTED ON DRAWINGS. REFER TO EROSION CONTROL PLAN FOR LIMIT OF DISTURBANCE AND NOTES. CLEARING LIMITS SHALL BE PHYSICALLY MARKED IN THE FIELD AND APPROVED BY THE TOWN AGENT AND/OR OWNER'S REPRESENTATIVE PRIOR TO THE START OF WORK ON THE SITE.
- 2. TOPSOIL SHALL BE STRIPPED AND STOCKPILED FOR USE IN FINAL LANDSCAPING.
- 3. CONTRACTOR IS RESPONSIBLE FOR CONTACTING THE LOCAL MUNICIPALITIES TO SECURE PERMITS AND FEES FOR CONNECTIONS TO EXISTING
- 4. THE CONTRACTOR SHALL COMPACT FILL IN 8" MAXIMUM LIFTS UNDER ALL BUILDINGS, AND DRIVEWAYS TO 95% OF THE MAXIMUM DRY DENSIT AS DETERMINED BY ASTM D1557 (MODIFIED PROCTOR TEST), OR AS DIRECTED BY THE GEOTECHNICAL ENGINEER.
- CORRUGATED POLYETHYLENE PIPE (HDPE) AND FITTINGS SHALL BE SOLID TYPE S WITH A SMOOTH INTERIOR WALL BY HANCOR "HI-Q", OR EQUAL, WITH SNAP AND SPIN-ON COUPLINGS, AND MEET THE REQUIREMENTS OF ASTM 405, F667, AND AASHTO M294.
- 6. ALL PIPES SHALL BE LAID ON STRAIGHT ALIGNMENTS AND EVEN GRADES USING A PIPE LASER OR OTHER ACCURATE METHOD.
- THE CONTRACTOR SHALL COMPACT THE PIPE BACKFILL IN 8" LIFTS ACCORDING TO THE PIPE BEDDING DETAILS. TRENCH BOTTOM SHALL B STABLE IN HIGH GROUNDWATER AREAS. A PIPE FOUNDATION SHALL BE USED IN AREAS OF ROCK EXCAVATION. STORM SEWERS MAY B PLACED PRIOR TO PLACING FILL.
- 8. UNDERDRAINS SHALL BE ADDED, IF DETERMINED NECESSARY IN THE FIELD BY THE OWNER/ENGINEER, AFTER SUBGRADE IS ROUGH GRADED
- 9. A ONE-FOOT MINIMUM CLEARANCE BETWEEN WATER, GAS, ELECTRICAL, & TELEPHONE LINES AND STORM SEWERS SHALL BE PROVIDED. SIX-INCH MINIMUM CLEARANCE SHALL BE MAINTAINED BETWEEN STORM AND SEPTIC SERVICE LINES WITH A CONCRETE ENCASEMENT.
- 10. THE CONTRACTOR SHALL RESTORE ANY UTILITY STRUCTURE, PIPE, UTILITY, PAVEMENT, CURBS, SIDEWALKS, OR LANDSCAPED AREAS DISTURBED
- 11. PROPER CONSTRUCTION PROCEDURES SHALL BE FOLLOWED ON ALL IMPROVEMENTS WITHIN THIS PARCEL SO AS TO PREVENT THE SILTING O ANY WATERCOURSE OR WETLANDS IN ACCORDANCE WITH THE REGULATIONS OF THE DEPARTMENT OF ENVIRONMENTAL PROTECTION GUIDELINES FOR SOIL EROSION AND SEDIMENT POLLUTION CONTROL. IN ADDITION, THE CONTRACTOR SHALL STRICTLY ADHERE TO THE "EROSION CONTROL PLAN" CONTAINED HEREIN. THE CONTRACTOR SHALL BE RESPONSIBLE TO POST ALL BONDS AS REQUIRED BY THE LOCAL MUNICIPALITIES WHICH WOULD GUARANTEE THE PROPER IMPLEMENTATION OF THE PLAN.
- 12. ALL SITE WORK, MATERIALS OR CONSTRUCTION, AND CONSTRUCTION METHODS SHALL CONFORM TO THE SPECIFICATIONS AND DETAILS AND APPLICABLE SECTIONS OF THE STATE OF CONNECTICUT DEPARTMENT OF TRANSPORTATION. ALL FILL MATERIAL UNDER STRUCTURES AND PAVED AREAS SHALL BE "LOAD BEARING FILL" (COURSE AGGREGATE #2A), AND SHALL BE PLACED IN ACCORDANCE WITH THE REQUIREMENT OF THE CTDOT. UNDER THE SUPERVISION OF A QUALIFIED PROFESSIONAL ENGINEER. COMPACTION SHALL BE 95% MAXIMUM MODIFIED PROCTOF DENSITY PER ASTM D 1557 AT 3 PERCENT OF OPTIMUM MOISTURE CONTENT.
- 13. ALL DISTURBANCE INCURRED TO TOWN/STATE PROPERTY DUE TO CONSTRUCTION SHALL BE RESTORED TO ITS PREVIOUS CONDITION OR BETTER TO THE SATISFACTION OF THE TOWN/STATE AUTHORITIES.
- 14. SHEETING, SHORING OR OTHER MEANS OF PROTECTION FOR WORKERS, ADJACENT PROPERTY AND THE GENERAL PUBLIC SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR. HE SHALL FOLLOW ALL REGULATIONS OF THE TOWN AND ALL REQUIREMENTS OF STATE AND FEDERAL REGULATIONS AS THEY APPLY TO UNDERGROUND TRENCHING AND IN CUT SITUATIONS
- 15. ALL FIELD CHANGES TO BE APPROVED BY THE TOWN ENGINEER PRIOR TO COMPLETION IN THE FIELD. THE CONTRACTOR SHALL MAINTAIN SET OF "AS BUILT" PLANS ON THE SITE ON WHICH ALL CHANGES TO THE APPROVED PLANS SHALL BE RECORDED. AT THE COMPLETION O CONSTRUCTION, THIS SET OF PLANS WILL BE TURNED OVER TO THE DESIGN ENGINEER WHO WILL REVISE THE ORIGINAL PLANS ACCORDINGLY AND WILL FILE THE REVISED PLANS WITH THE TOWN'S ENGINEERING DIVISION AND WITH EACH UTILITY OWNER.
- THE INDIVIDUAL PROPERTY OWNERS WILL BE RESPONSIBLE FOR ROUTINE CLEANING AND MAINTENANCE OF ALL WATER QUALITY MEASURES/RAIN GARDENS/STORMWATER MANAGEMENT AREAS, OUTLET PIPES AND SPILLWAYS ON THEIR PROPERTY. MAINTENANCE AGREEMENTS WILL BE PREPARED AND RECORDED ON THE LAND RECORDS DESCRIBING THE REQUIREMENTS FOR MAINTENANCE AND INSPECTIONS. INDIVIDUAL PLOT PLANS FOR EACH LOT WILL BE REQUIRED AND APPROVED BY TOWN STAFF PRIOR TO CONSTRUCTION.
- 17. SEE LANDSCAPING PLANS FOR LIMITS OF PERMANENT LANDSCAPING, GROUND COVER AND SEEDED AREA.
- 18. THE CONTRACTOR SHALL VISIT THE SITE AND VERIFY THE ELEVATION AND LOCATION OF ALL UTILITIES BY VARIOUS MEANS PRIOR BEGINNING ANY EXCAVATION. TEST PITS SHALL BE DUG AT ALL LOCATIONS WHERE PROPOSED UTILITIES, CROSS-EXISTING UTILITIES AND TH HORIZONTAL AND VERTICAL LOCATIONS OF THE UTILITIES SHALL BE DETERMINED. THE CONTRACTOR SHALL CONTACT THE SITE ENGINEER IN THE EVENT OF ANY UNFORESEEN CONFLICTS BETWEEN EXISTING AND PROPOSED UTILITIES SO THAT AN APPROPRIATE MODIFICATION MAY BE MADE.
- 19. A SEPARATE WATER SERVICE SHALL BE PROVIDED FOR EACH LOT.
- 20. WATER SERVICES SHALL BE 1 INCH TYPE K COPPER TUBING WITH COMPRESSION JOINTS UNLESS OTHERWISE DIRECTED BY THE SOUTH CENTRAL REGIONAL WATER AUTHORITY.
- 21. DETECTABLE BLUE WARNING TAPE, 6 INCHES WIDE, LOCATED 12 INCHES ABOVE THE SERVICE SHALL BE INSTALLED IN THE TRENCH.
- 22. WATER SERVICES INSTALLATIONS SHALL BE COORDINATED AND CONSTRUCTED IN ACCORDANCE WITH THE SPECIFICATIONS AND REQUIREMENTS OF THE SOUTH CENTRAL REGIONAL WATER AUTHORITY.
- 23. THE UNDERGROUND CHAMBER SYSTEM ON EACH PROPERTY IS DESIGNED TO TREAT THE FIRST INCH OF STORMWATER RUNOFF FROM THE ROOF AREAS OF THE PROPOSED HOUSE SHOWN ON THE PLAN. THE SYSTEM CONSISTS OF TWO ROWS OF THREE CHAMBERS (6 CHAMBERS TOTAL) ON A SIX INCH CRUSHED STONE BASE. THE BOTTOM OF THE SYSTEM WILL BE INSTALLED A MINIMUM OF 40 INCHES BELOW FINISHED GRADE.
- 24. THE STORMWATER MANAGEMENT AREAS AND DOWNSTREAM PIPING SHALL BE CONSTRUCTED FIRST PRIOR TO CLEARING OF THE SITE
- 25. INSTALL GEOTEXT WOVEN GEOTEXTILE 200ST OR APPROVED EQUAL AS A LINER IN EACH STORMWATER MANAGEMENT AREA TO LIMIT EXFILTRATION OF STORMWATER INTO THE UNDERLYING SOILS. THE GEOTEXTILE SHALL BE INSTALLED PER MANUFACTURERS SPECIFICATIONS AND RECOMMENDATIONS. THE GEOTEXTILE SHALL BE INSTALLED SIX INCHES BELOW THE FINISHED GRADES SHOWN FOR EACH STORMWATER MANAGEMENT AREA.





RC Environmental Services, Inc

THE EXISTING TREES ALONG THE FRONTAGE OF THE PROPERTY SHALL BE REMOVED AND REPLACED BY STREET

THE WETLAND SOILS ARE DESCRIBED AS WILBRAHAM SOIL SERIES - POORLY DRAINED AS REFERENCED FROM THE

TREES INSTALLED ALONG THE PROPERTY LINE. REFER TO THE LANDSCAPE PLAN FOR TYPE AND LOCATION.


WETLAND DELINEATION AND ASSESSMENT REPORT PREPARED BY MARTIN BROGIE IN SEPTEMBER 2020.

SITE DEVELOPMENT PLAN

RESUBDIVISION OF ANDERSON SUNNYSIDE FARM LAND OF


GBRSTORZ, LLC 318 KINGS HIGHWAY, TOWN OF NORTH HAVEN NEW HAVEN COUNTY, CONNECTICUT

Design/Calcs	RHR	CAD File	SDP202624.dwg	Sheet No.
Drawn	RHR	Project No.	20-2624	CDD
Checked	JW/REM	Date	8/27/20	2DL-
Annroyed	.IW/RFM	Scale	1"=60'	



- 1. AT ANY PARTICULAR TIME, LAND DISTURBANCE SHALL BE KEPT TO A MINIMUM. RE-STABILIZATION SHALL BE SCHEDULED AS SOON AS POSSIBLE. DO NOT WAIT FOR HOUSE CONSTRUCTION TO BE COMPLETED FOR STABILIZATION OF GRASS AND PAVED AREAS TO PROCEED. IF PERMANENT SLOPES CAN NOT BE COMPLETED IMMEDIATELY UPON THEIR PLACEMENT, TEMPORARY MULCH OR GRASS COVER SHALL BE ESTABLISHED.
- 2. SILT FENCE SHALL BE INSTALLED IN ACCORDANCE WITH THE DETAILS AT THE LOCATIONS SHOWN ON THE PLANS. AND STAKED IN PLACE. ALL SUCH PROTECTIVE MEASURES SHALL BE IN PLACE PRIOR TO ANY CUTTING OR FILLING
- 3. EXISTING CATCH BASINS SHALL BE PROTECTED WITH SILT FENCE, HAY BALES, OR SILT SACKS THROUGHOUT THE CONSTRUCTION PERIOD. THE STRUCTURES SHALL BE ENCIRCLED COMPLETELY AT LOW POINTS. ON SLOPED AREAS THE SILT FENCE SHALL FORM A POCKET TO TRAP WATER IMMEDIATELY UPSTREAM FROM THE STRUCTURE.
- 4. ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE STANDARDS
- 5. EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED PRIOR TO CONSTRUCTION IN ANY WATERSHED
- 6. ALL CONTROL MEASURES SHALL BE MAINTAINED IN EFFECTIVE CONDITION THROUGHOUT THE CONSTRUCTION PERIOD AND UNTIL ALL DISTURBED AREAS ARE STABILIZED WITH EITHER PAVEMENT, GRASS OR APPROVED GROUND COVER. CONTROL MEASURES SHALL BE CHECK BY THE RESPONSIBLE INDIVIDUAL OR HIS DESIGNATED REPRESENTATIVE
- 7. THE INDIVIDUAL LOT CONSTRUCTION CONTRACTOR IS RESPONSIBLE TO IMPLEMENT THIS EROSION AND SEDIMENT CONTROL PLAN. IT IS THE RESPONSIBILITY OF THE SITE CONTRACTOR FOR THE INSTALLATION AND MAINTENANCE OF CONTROL MEASURES, INFORMING ALL PARTIES ENGAGED ON THE CONSTRUCTION SITE OF THE REQUIREMENTS
- 8. ADDITIONAL CONTROL MEASURES SHALL BE IMMEDIATELY INSTALLED, AS REQUIRED BY THE INTENT OF THIS PLAN AND/OR IF REQUESTED BY THE TOWN. UNUSED SILT FENCE SHALL BE KEPT AVAILABLE ON THE SITE FOR THIS
- 9. ALL DISTURBED AND STOCKPILED MATERIALS SHALL BE SEEDED AS SOON AS POSSIBLE. IN THE CASE OF WINTER CONSTRUCTION, MULCH SHALL BE PLACED AND EROSION CONTROL MEASURES PLACED TO PREVENT WASHOUTS OF THE STOCKPILED MATERIAL. THE SAME REQUIREMENTS MAY BE NEEDED FOR CONSTRUCTION DURING OTHER
- 10. SEEDING MIXTURES SHALL BE IN COMPLIANCE WITH CHAPTER 6 OF THE "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL". TEMPORARY SEEDING SHALL BE USED WHEN THE GROWING SEASON REMAINING IS LESS THAN 60 DAYS. PERMANENT SEEDING SHALL BE USED WHEN MORE THAN 60 DAYS REMAINS. FOR SEASONS WHEN SEEDING IS NOT POSSIBLE, SUCH AS THE WINTER OR THE DRY PART OF THE SUMMER, MULCH SHALL BE USED AT THE RATE OF TWO TONS PER ACRE. PERMANENT SEEDING SHALL REPLACE TEMPORARY SEEDING AS SOON AS THE SEASON PERMITS AND AS APPROVED BY THE TOWN ENGINEER. REFER THE SEEDING
- 11. HAY MULCH SHOULD BE APPLIED AT THE RATE OF TWO TONS PER ACRE (40 BALES PER ACRE) ON AREAS TO BE LEFT BARE FOR UP TO 30 DAYS. TEMPORARY SEEDING SHOULD BE USED ON THOSE AREAS FOR MORE THAN 30
- 13. E&S CONTROLS BE INSPECTED WEEKLY AND AFTER RAINFALL EVENTS OF GREATER THAN 0.1 INCH.


- 16. SOIL AND EROSION CONTROLS MUST BE INSPECTED BY THE ZONING ENFORCEMENT OFFICER BEFORE WORK MAY
- 17. THE OWNER MUST MAINTAIN (REPAIR/REPLACE WHEN NECESSARY) THE SILTATION CONTROL UNTIL ALL ACTIVITY IS




RESUBDIVISION OF ANDERSON SUNNYSIDE FARM

GBRSTORZ, LLC 318 KINGS HIGHWAY, TOWN OF NORTH HAVEN NEW HAVEN COUNTY, CONNECTICUT

RHR CAD File EC202624.dwg Sheet No. EC-20-2624 8/27/20 1"=60'





Seed Mixture (Variety) 4

Kentucky Bluegrass
Creeping Red Fescue (Pennlawn, Wintergreen)

Creeping Red Fescue (Pennlawn, Wintergreen)

Perennial Ryegrass (Norlea, Manhatten)

2⁵ | Redtop (streeking, Common)

Lbs/Acre | Lbs/1,000 Sq. Ft.

Total 45

1.00

.45 .05

.45

.45 .20

1.10

.45 .05 .20

.25 .05 .30

.50 1.05

.35 .10

.70

.25 .07

.25 .57

.25 .35

.35

.20 .35

1.05

.45

.75 1.20

.10 .20 .50

2.3

1.35

.90 .45

1.35

(.75)

(.75) .35

.95

Temporary Seeding Rates and Dates Optimum Seeding Dates¹ Rates 3/15 4/15 5/15 6/15 7/15 8/15 9/15 10/15 pounds) Species⁴ Characteristics May be added in mixes. Will mow out Annual ryegrass Lolium muftiflorum of most stands Use for winter cover. Tolerates cold Perennial ryegrass and low moisture. Lolium perenne Quick germinating and heavy spring growth. Dies back in June with little Winter rye Secale cereale regrowth. In northern CT will winter kill with the first killing frost and may through Avena sativo out the state in severe winters. Quick germination with moderate Winter Wheat growth. Dies back in June with no Triticum aestivui regrowth. Warm season small grain. Dies with frost in September. Echinochlog cru Tolerates warm temperatures and Sudangrass droughty conditions Sorphum sudane Hardy plant that will reseed itself and Sudangrass is good as a green manure crop. Sorphum sudanense Warm-season perennial. May bunch. Weeping Lovegrass Tolerates hot, dry slopes, acid infertile Eragostis curbula soils. Excellent nurse crop. Usually winter kills. Suitable for all conditions. DOT All Purpose Mix³|150|3.4|

- 1. May be planted throughout summer if soil moisture is adequate or can be irrigated. Fall seeding may be extended 15 days in the
- Seed at twice the indicated depth for sandy soils. 3. See Permanent Seeding Figure PS-3 for seeding mixture

planting rate by 20% of that listed.

requirements. 4. Listed species may be used in combinations to be obtain a broader time spectrum. If used in combinations, reduce each species

StormTech[®]

SC-310 CHAMBER Designed to meet the most stringent industry performance standards for superior structural integrity while providing designers with a cost-effective method to save valuable land and protect water resources. The StormTech system is designed primarily to be used under parking lots, thus maximizing land usage for private (commercial) and public applications. StormTech chambers can also be used in conjunction with Green Infrastructure, thus enhancing the performance and extending the service life of these practices.

(396 mm)

STORMTECH SC-310 CHAMBER (not to scale) **Nominal Chamber Specifications** Size (LxWxH) 85.4" x 34.0" x 16.0"

2,170 mm x 864 mm x 406 mm **Chamber Storage** 14.7 ft³ (0.42 m³)

Min. Installed Storage* 31.0 ft3 (0.88 m3) Weight 37.0 lbs (16.8 kg)

Shipping 41 chambers/pallet 108 end caps/pallet 18 pallets/truck

16.0"

12" (300 mm)

DIAMETER MAX

SCH 40 PIPE FOR OPTIONAL

INSPECTION PORT

(406 mm) *Assumes 6" (150 mm) stone above and pelow chambers and 40% stone porosity. GRANULAR WELL-GRADED SOIL/AGGREGATE MIXTURES, <35% FINES, COMPACT IN 6" (150 mm) MAX LIFTS TO 95% PROCTOR DENSITY. SEE THE TABLE OF ACCEPTABLE FILL MATERIALS.

(251 mm)

85.4" (2169 mm) INSTALLED LENGTH

90.7" (2304 mm) ACTUAL LENGTH

CHAMBERS SHALL BE BE DESIGNED IN ACCORDANCE WITH ASTM F278; "STANDARD PRACTICE FOR STRUCTURAL DESIGN OF THERMOPLASTIC CORRUGATED WALL STORMWATER COLLECTION CHAMBERS". _____ 18" (2.4 m) (450 mm) MIN* MAX 6" (150 mm) MIN - 34" (865 mm) - 12" (300 mm) TYP 12" (300 mm) MIN ---

*MINIMUM COVER TO BOTTOM OF FLEXIBLE PAVEMENT. FOR UNPAVED INSTALLATIONS WHERE RUTTING FROM VEHICLES MAY OCCUR, INCREASE COVER TO 24" (600 mm).

ROOF LEADER INFILTRATION CHAMBER DETAIL NOT TO SCALE

CONSTRUCTION TIME SCHEDULE

- 1. Total construction time for the proposed site improvements on each lot is approximately 12 months. Start construction as soon as possible (Fall 2020).
- 2. All erosion control measures shall be in place and inspected prior to start of Construction.
- 3. STOCKPILE AREAS: Loam and fill stockpile areas shall be seeded per the temporary seeding schedule as soon as possible with minimal disturbance after that time, until the material is required for final installation. All areas of the site not finished graded shall be seeded per the

WETLANDS APPLICATION DATA

- 1. This project involves the subdivision of the property into 8 residential building lots. the development of each lots consists of a house, driveway, municipal water service, subsurface sewage disposal system, site grading and the construction of water quality features (rain
- 2. The rain gardens have been designed to collect and treat the first inch of stormwater runoff from impervious surfaces. Grass lined swales are proposed to direct stormwater runoff to the rain gardens and provide additional water quality treatment.
- 3. The property contains 0.09 acres of inland wetlands. No disturbance is proposed within the inland wetlands or regulated area due to construction activities.



Product Data

GEOTEX® 200ST

GEOTEX® 200ST is a woven polypropylene geotextile containing heavy woven flat tape yarns and will meet the following Minimum Average Roll Values (MARV) when tested in accordance with the methods listed below. These characteristics make GEOTEX® 200ST ideal for the construction of embankments over soft soils, steepened slopes, and modular block and/or wrapped-face retaining walls. The geotextile is resistant to ultraviolet degradation and to biological and chemical environments normally found in soils.

GEOTEX® 200ST conforms to the property values listed below1. Propex performs internal Manufacturing Quality Control (MOC) tests that have been accredited by the Geosynthetic Accreditation Institute - Laboratory Accreditation Program (GAI-LAP). This product is NTPEP tested for AASHTO standards.

		MA	ARV ²
PROPERTY	TEST METHOD	ENGLISH	METRIC
MECHANICAL			
Grab Tensile Strength	ASTM D-4632	200 lbs	890 N
Grab Elongation	ASTM D-4632	15%	15%
CBR Puncture	ASTM D-6241	700 lbs	3114 N
Trapezoidal Tear	ASTM D-4533	75 lbs	334 N
ENDURANCE	-		
UV Resistance at 500 hrs	ASTM D-4355	70%	70%
HYDRAULIC	·		
Apparent Opening Size (AOS) ³	ASTM D-4751	40 US Std. Sieve	0.425 mm
Permittivity	ASTM D-4491	0.05 sec ⁻¹	0.05 sec ⁻¹
Water Flow Rate	ASTM D-4491	4 gpm/ft²	163 l/min/m²
		12.5 ft x 432 ft	3.81 m x 131.7 m
ROLL SIZES ⁴		15.0 ft x 360 ft	4.57 m x 109.7 m

- 1. The property values listed above are effective 12/17/2018 and are subject to change without notice.
- 2. Values shown are in weaker principal direction. Minimum average roll values (MARV) are calculated as the typical minus two standard deviations. Statistically, it yields a 97.7% degree of confidence that any samples taken from quality assurance testing will exceed the value reported. Values represent testing at time of manufacture
- 3. Maximum average roll value.
- 4. Contact your local Territory Business Manager (TBM) for custom widths and colors. Lead times may vary depending on customer requirements and volume



ENGINEERED EARTH SOLUTIONS™

17.5 ft x 309 ft

www.propexglobal.com

5.33 m x 94.2 m

Propex Operating Company, LLC · 4019 Industry Drive Chattanooga, TN 37416 · ph 800 621 1273 · ph 423 855 1466 ARMORMAX®, PYRAMAT®, LANDLOK®, X3®, PYRAWALL®, SCOURLOK®, GEOTEX®, PETROMAT®, PETROTAC®, REFLECTEX®, and GRIDPROTM are registered trademarks of Propex Operating Company, LLC. This publication should not be construed as engineering advice. While information contained in this publication is accurate to the best of our knowledge, Propex does not warrant its accuracy or completeness. The ultimate customer and user of the product should assume sole responsibility for the final determination of the suitability of the information and the products for the contemplated and actual use. The only warranty made by Propex for its products is set forth in our product data sheets for the product or such other written warranty as may be agreed by Propex and individual customers. Propex specifically disclaims all other warranties, express or implied, including without limitation, warranties of merchantability or fitness for a particular purpose, or arising

© 2019 Propex Operating Company, LLC

STORMWATER MANAGEMENT AREA GEOTEXTILE NOT TO SCALE

1.0 POST CONSTRUCTION INSPECTION & MAINTENANCE

Post-construction, regularly scheduled inspections and maintenance will be necessary to ensure the permanent structural features such as the rain gardens remain optimally functional and continue to provide water quality.

The Land Owner shall be responsible for the inspection and maintenance of the rain gardens. Inspections should be performed at a minimum of twice per year (April 1st and Nov 1st). Inspections and maintenance should be performed as described below

1.1 Inspection

Overall Site Inspection

within this section.

The overall site, embankments, vegetation and swales should be inspected after every major rain event of 0.5 inch or greater in a 24-hour period and twice per year (April 1st and Nov 1st). The inspections should include but are not limited to:

- Density and condition of vegetation and ground cover.
- Erosion, differential settlement or cracking of embankment. Bulging or sliding of toe of embankments.
- Sedimentation of swales. 5. Sedimentation of lawn areas of paved areas.

1.2 Maintenance

Overall Site Maintenance

Maintaining vegetative and structural measures for soil protection is necessary to keep the rain gardens functioning properly. Maintenance should occur after every major rain event of 0.5 inch or greater in a 24-hour period and twice per year (April 1st and Nov 1st), and should include but is not limited to:

Seasonal Maintenance

- 1. Vegetated areas should be maintained to promote vigorous and dense growth. Lawn areas should be moved at least three times a year but may require more frequent mowing depending on the growth rate.
- 2. Accumulation of litter and debris should be removed during each mowing.
- 3. Swale will include periodic mowing, occasional spot re—seeding and weed control. Weeds and woody plants should be eradicated or cut back since they reduce the efficiency of the swale.

Winter Maintenance

- 1. Snow removed from paved areas should not be piled in the rain gardens.
- 2. Use of deicing materials should be limited to sand and environmentally friendly chemical products. Use of salt mixtures should be kept to a minimum.
- Sand used for deicing should be clean, course material free of fines, silt, and

Rain Garden Maintenance

1. Optimum operation of the rain gardens is dependent on storage capacity, inflow and sediment load. Rain gardens should be monitored periodically for sediment accumulation. Sediments should be removed when capacity has been reduced by 10%, or when 6 inches has accumulated. When sediment removal is required, original grades should be restored. Debris and sediment within the structures shall be removed annually.

CONSTRUCTION SEQUENCE

- 1. Contact the Town of North Haven at least 48 hours prior to commencement of construction
- 2. Clearing limits shall be marked in the field prior to start of work on each lot.
- 3. Install construction entrance, silt sacks, silt fence and other required erosion control measures as shown on the plan.
- 4. Clear and grub the area for the driveway, house, water service and subsurface sewage disposal
- system. Stockpile topsoil. 5. Install double row of silt fence around stockpile areas.
- Begin construction stakeout of house, driveway and subsurface sewage disposal system.
- Install any required storm drainage and proposed utilities. 8. Install gravel base for driveway.
- 9. install topsoil, seed, fertilizer and mulch. 10. Install bituminous concrete pavement on driveway.
- 11. Erosion and sediment control measures shall be removed following stabilization of the site.

 Land Planning Civil Engineering Environmental Service Land Surveying Landscape Architecture 160 West Street, Suite E Fromwell, CT 06416 Tel: 860.635.2877 85 Civic Center Plaza, Suite 103 Poughkeepsie NY 12601 Tel: 845.243.2880 International Blvd, Suite 400 Mahwah, NJ 07495 Tel: 908.603.5730

www.lrcconsult.com

RC Engineering & Surveying, DPC

LRC Engineering & Surveying, LLC LRC Environmental Services, Inc.

DETAILS

RESUBDIVISION OF ANDERSON SUNNYSIDE FARM LAND OF

GBRSTORZ, LLC 318 KINGS HIGHWAY, TOWN OF NORTH HAVEN NEW HAVEN COUNTY, CONNECTICUT

LRC | CAD File DN20262402.dwg | Sheet No. 20-2624 Project No. JW/REM Date 08/27/2020 Checked

JW/REM Scale

AS NOTED

DATE: NOVEMBER 12, 2010

		DATE.	NOVEMBER 12, 2010
		WITNESSED BY: QUI	NNIPIAC VALLEY HEALTH DISTRICT
TEST PIT 2A/ 0-4" 4-82" 72" 58" 72" N/A N/A	TOPSOIL & REMAINS OF BRUSH RED BROWN SANDY LOAM, DAMP WATER ROOTS RL REDOX LEDGE	TEST PIT 500 0-4" 4-39" 39-70" N/A 21" 52" 52"	TOPSOIL ORANGE BROWN SANDY LOAM PINK BROWN SANDY LOAM, FIP, FRIABLE, DAMP WATER ROOTS RL REDOX
TEST PIT 200 0-9" 9-20" 20-69" N/A 48" 69" N/A N/A	DISTURBED TOPSOIL ORANGE BROWN FINE SANDY LOAM	N/A TEST PIT 5AA 0-5" 5-36" 36-60" N/A N/A 60"	LEDGE TOPSOIL ORANGE BROWN FINE SANDY LOAM, DAMP RED BROWN SANDY LOAM, DAMP WATER ROOTS RL
TEST PIT 2BE 0-9" 9-20" 20-99" N/A 48" 89" N/A N/A	DISTURBED TOPSOIL ORANGE BROWN FINE SANDY LOAM RED BROWN SANDY LOAM, DAMP WATER ROOTS RL REDOX LEDGE	N/A N/A N/A TEST PIT 7AA 0-9" 9-28" 29-79" N/A 38" 70"	REDOX LEDGE
TEST PIT 3A/ 0-7" 7-50" 50"- N/A 38" 35" 35"	TOPSOIL/WOODCHIPS ORANGE BROWN SANDY LOAM, DAMP RED BROWN SANDY LOAM, DAMP, MORE COARSE THAN 7-50" WATER ROOTS RL REDOX	N/A N/A N/A TEST PIT 7BE 0-9" 9-28" 29-71" N/A 38" 70"	REDOX LEDGE

N/A	LEDGE	38 70	3"	ROOTS RL
TEST PIT 3AA 0-7"	TOPSOIL/WOODCHIPS	N/ N/	/A	REDOX LEDGE
7–50" 50"–	ORANGE BROWN SANDY LOAM, DAMP RED BROWN SANDY LOAM, DAMP, MORE COARSE THAN 7-50"	TEST PI		TOPSOIL
N/A 38"	WATER ROOTS		9-71"	ORANGE BROWN SANDY LOAM, DAN RED BROWN FINE SANDY LOAM, DA WATER
35" 35" N/A	RL REDOX LEDGE	38 70	3")"	ROOTS RL
TEST PIT 2BB	TOPSOIL	N/ N/		REDOX LEDGE
9-34" 34-62" 61"	ORANGE BROWN LOAM, DAMP RED BROWN SANDY LOAM, DAMP WATER		-9" -33"	TOPSOIL ORANGE BROWN FINE SANDY LOAM DAMP
22" 32" 32"	ROOTS RL REDOX		5-51"	RED BROWN SANDY LOAM, DAMP OLIVE BROWN FIND SANDY, DAMP
N/A TEST PIT 4BB 0-5"	TOPSOIL	-	-6"	TOPSOIL ORANGE BROWN SANDY LOAM, DAN

	2" 2" /A	
5- DAMP	-5" -20	TOPSOIL ORANGE BROWN FINE SANDY LOAM, RED LOAM, DENSE, STICKY
N, N, 20 N,	/A /A O" /A	WATER ROOTS RL
	-5"	TOPSOIL ORANGE BROWN FINE SANDY LOAM,
20 35 N, 35	5" /A 5"	

N/A 72"	REDOX LEDGE
TEST PIT 5BB	
0-5"	TOPSOIL
5-27"	ORANGE BORN LOAM, DAMP, SOME
COBBLES	
27-64"	RED SANDY LOAM, MANY 15" STONES,
	COBBLES, VERY DIFFERENT THAN
PRIOR HOLES	
N/A	WATER

12 12

24 HOURS 21"

PRESOAK: HOLE DEPTH: WATER IN HOLE:

22.5 23.5 24.5 (DRY)

TIME READING RATE
9: 09 4
9: 30 12.875 2.4
9: 41 14.75 5.9
9: 51 16.5 (DRY) 5.7

TIME
1: 37
1: 53
2: 06
2: 27
2: 39
2: 51

PERC TEST

PRESOAK:

HOLE DEPTH:

WATER IN HOLE:

PRIOR HOLES		
N/A	WATER	
5 3"	ROOTS	
64"	RL	
N/A	REDOX	
6 4"	LEDGE	

DAMP 31-66" PINK BROWN SANDY LOAM, FIP, DAM 25" REDOX 74" RL	ИP
/4 KL	

TEST PIT 10BB	
0-14"	TOPSOIL
14-31"	ORANGE BROWN FINE SANDY LOAM, DAMP
31-66" 74"	PINK BROWN SANDY LOAM, DAMP RL

TEST PIT 10CC	
0-14"	TOPSOIL
14-31"	ORANGE BROWN FINE SANDY LOAM, DAMP
31-66"	PINK BROWN SANDY LOAM, FIP, DAMP
28-31"	REDOX

TEST	PIT 11AA 0-17" 17-40" 40-65"	TOPSOIL, DARK, ORGANIC ORANGE BROWN LOAM, DAMP RED DAMP SANDY GRAVELY LOAM WITH RED ROCK BITS, VERY DAMP REDOX
TEST	PIT 11BB 0-10"	TOPSOIL

10-45" 45-80" 38"	ORANGE BROWN SANDY LOAM RED BROWN SANDY LOAM, DAMP REDOX WATER	
 PIT 11CC 0-10" 10-45"	TOPSOIL ORANGE BROWN SANDY LOAM	

45-80" RED BROWN SANDY LOAM, DAMP

40"	REDOX
64-80"	WATER
TEST PIT 12AA 0-10" 10-54" 54-77" 45"	TOPSOIL ORANGE BROWN LOAM, DAMP RED BROWN LOAM, DAMP REDOX

TEST PIT 12BB	
0-9"	TOPSOIL
9-42"	ORANGE BROWN FINE SANDY LOAM, DAMP
42-81" 24"	RED SANDY LOAM, DAMP REDOX

TEST	PIT 12CC	
	0-10"	TOPSOIL
	10-48"	ORANGE BROWN FINE SANDY LOAM, DAMP
	48-80" 21"	RED FINE SANDY LOAM, DAMP REDOX

EST PIT 1AA	
0-4"	TOPSOIL
4-24"	ORANGE BROWN SANDY LOAM
24-72 "	PINK BROWN SANDY LOAM, DAMP
68 "	WATER
22 "	REDOX

6-	-6" -35" 5–67"	TOPSOIL ORANGE RED BRO REDOX		•	

PERCOLATION TEST RESULTS

24-64" PINK BROWN SANDY LOAM, DAMP

10-31" ORANGE BROWN LOAM, DAMP

0-6" TOPSOIL/WOODCHIPS

0-7" TOPSOIL/WOODCHIPS

31-74" PINK BROWN SANDY LOAM, DAMP

6-17" ORANGE BROWN SANDY LOAM, DAMP

0-7" TOPSOIL/WOODCHIPS 7-27" ORANGE BROWN SAND LOAM, DAMP

27–71" PINK BROWN SANDY LOAM, FIP, DAMP 25" REDOX 60" RL

7-27" ORANGE BROWN SAND LOAM, DAMP

27-60" PINK BROWN SANDY LOAM, DAMP 22" REDOX 63" RL

0-7" TOPSOIL/WOODCHIPS 7-27" ORANGE BROWN SAND LOAM, DAMP

27-60" PINK BROWN SANDY LOAM, DAMP 27" REDOX 60" RL

17-71" PINK BROWN SANDY LOAM, FIP,

FRIABLE, DAMP

TEST PIT 8BB 0-10" TOPSOIL

TEST PIT 8CC

TEST PIT 9AA

TEST PIT 9CC

DATE: MAY 12&13, 2004

		WITNESSED BY: QUINNIPIAC VALLEY HEALTH DISTRICT
PERC TEST #P3		PERC TEST #LOT 1
PRESOAK: HOLE DEPTH: VATER IN HOLE:	11:00 AM 28"	PRESOAK: 10:00 AM ON 5/12/04 HOLE DEPTH: 24" REFILL WITH 12" OF WATER AT 1:22 PM ON 5/12/04
TME READI : 32 7	NG RATE	STATED: 5/12/04
:51 13.5 ::08 16.5 ::26 18.5 ::46 20.37 ::53 21(DR		TIME READING 1: 22 5 1: 32 7.5 1: 42 10 1: 52 12 2: 02 13 2: 07 13.5
PERC TEST		2:12 14
PRESOAK: HOLE DEPTH: VATER IN HOLE:	11: 00 AM	2: 17 14.5 2: 22 15 2: 27 15.5 2: 32 16
TIME READI :30 9	NG RATE	PERC TEST #LOT 2
:50 12 2:05 13.25 2:24 14.5 2:45 16.125 2:55 16.5 3:05 16.87	15.2 5 21 26.7	PRESOAK: 3:15 PM ON 5/12/04 HOLE DEPTH: 22" REFILL WITH 12" OF WATER AT 9:45 AM ON 5/13/04 STATED: 5/13/04
PERC TEST P6		TIME READING 9: 52 15.5 10: 02 16.75
PRESOAK: HOLE DEPTH: VATER IN HOLE:	11: 45 AM 32"	10:12 18.5 10:22 19.5 10:32 20.5 10:42 21.5
TIME READI : 37 10" : 53 17" 2: 06 19.5 2: 27 22.5	NG RATE 2.3 5.2 7	10: 52 22.25 10: 57 22.75 11: 02 23.125 11: 07 23.5 11: 12 23.875

PERC TEST #LOT 5

PRESOAK: HOLE DEF REFILL WI STATED:	TH:	3: 20 PM C 24" WATER AT 5/13/04	•	•	5/13/0
TIME 9: 42 9: 57 10: 07 10: 17 10: 27 10: 37 10: 47 11: 00 11: 15 11: 20 11: 25 11: 30 11: 35 11: 40	9.25				

SOIL TEST PIT RESULTS						
DATE: MAY 11, 2004						
WITNESSED BY: QUINNIPIAC VALLEY HEALTH DISTRICT						

TEST PIT 1Aa 0-12" 12-33" 33-45" 45-72" 60" 45" N/A 36" 45"	DARK BROWN TOPSOIL ORANGE BROWN FINE SANDY LOAM, LOOSE ORANGE GRAVELLY COARSE SAND RED SANDY LOAM, VERY FIRM (GLACIAL TILL) WATER MOTTLING LEDGE ROOTS RL	TEST PIT 4Bb 0-8" 8-23" 23-38" 38-84" N/A 40" N/A 48" 23" TEST PIT 5Aa 0-12"	RED SANDY LOAM, VERY FIRM, (GLACIAL TILL) WATER MOTTLING LEDGE ROOTS RL DARK BROWN TOPSOIL
TEST PIT 1Bb 0-10" 10-26" 26-84" 56" 26" N/A 24" 26"	DARK BROWN TOP SOIL ORANGE BROWN FINE SANDY LOAM, LOOSE RED SANDY LOAM, VERY FIRM (GLACIAL TILL) WATER MOTTLING LEDGE ROOTS RL	12-36" 36-84" 62" 42" N/A 40" 36" TEST PIT 58b	ORANGE BROWN FINE SANDY LOAM, DAMP RED SANDY LOAM, VERY FIRM, (GLACIAL TILL) WATER MOTTLING LEDGE ROOTS RL
TEST PIT 2Aa 0-11" 11-39" 39-84" 51" 40" N/A 24" 39"	DARK BROWN TOPSOIL ORANGE BROWN SILT LOAM, LOOSE RED SANDY LOAM, VERY FIRM (GLACIAL TILL) WATER MOTTLING LEDGE ROOTS RL	0-7" 7-24" 24-39" 39-84" N/A 32" N/A 40" 24"	DARK BROWN TOPSOIL ORANGE BROWN SILT LOAM, LOOSE TAN SILT LOAM RED SANDY LOAM, VERY FIRM (GLACIAL TILL) WATER MOTTLING LEDGE ROOTS RL
TEST PIT 3Aa 0-10" 10-19" 19-72" N/A 18/19" N/A SHALLOW		TEST PIT 6Aa 0-4" 4-30" 30-42" 42-70" N/A 30" N/A 30" 30"	DARK BROWN TOPSOIL ORANGE BROWN FINE SANDY LOAM RED BROWN SILT LOAM, FRIABLE GRAY BROWN SILT (LAYERED) WATER MOTTLING LEDGE ROOTS RL
18/19" TEST PIT 3Bb 0-10" 10-28" 28-46" 46-80" N/A 46" N/A	DARK BROWN TOPSOIL ORANGE BROWN FINE SANDY LOAM, LOOSE TAN SILT LOAM, DAMP RED SANDY LOAM, FIRM (GLACIAL TILL) WATER MOTTLING LEDGE	TEST PIT 7Aa 0-12" 12-24" 24-84" 22-24" N/A 22" N/A 24" 22"	DARK BROWN TOPSOIL ORANGE BROWN SILT LOAM, LOOSE RED SANDY LOAM, VERY FIRM (GLACIAL TILL) MOTTLED ORANGE COARSE SAND WATER MOTTLING LEDGE ROOTS RL
45" 28" TEST PIT 4Aa 0-10" 10-22" 22-36" 36-74"	ROOTS RL DARK BROWN TOPSOIL ORANGE BROWN FIN SANDY LOAM, LOOSE LIGHT GRAY/LIGH RED MOTTLED VERY FINE/FINE SAND RED SANDY LOAM, VERY FIRM (GLACIAL TILL)	TEST PIT 8Aa 0-12" 12-24" 24-84" 58" 24" N/A 36" 24"	DARK BROWN TOPSOIL ORANGE BROWN FINE SANDY LOAM RED SANDY LOAM, VERY FIRM (GLACIAL TILL) WATER MOTTLING LEDGE ROOTS RL

WATER MOTTLING

LEDGE ROOTS

RL

N/A 22" N/A 30" 22"

PER	CO	LATION TEST RESULTS	
	D	ATE: DECEMBER 3, 2010	
WITNESSED	BY:	QUINNIPIAC VALLEY HEALTH DISTRICT	

PERC TEST #7P2

WATER IN HOLE: 124"

READING

13.50 14.50 15.625

1:45 SILT REMAINS

WATER IN HOLE: $12\frac{1}{2}$ "

READING 3.00 7.50

9.625 10.75 12.0 12.875 13.875

WATER IN HOLE: 13"

9.3 10.00

10.4

PRIOR DAY 18"

RATE

5.2 10.7 10.60 10.30 12.00

PRIOR DAY

RATE

6.7

PRIOR DAY

PRIOR DAY

9.4

1.6

6.0

18"

PRESOAK: HOLE DEPTH:

12:30

12: 30 5.5 12: 44 8.75 12: 55 10.75 1: 05 12.00 1: 19 13.50 1: 29 14.50 1: 40 15.625

PERC TEST #7P1

PRESOAK:

HOLE DEPTH:

PERC TEST #5p1

PRESOAK:

HOLE DEPTH:

TIME READING
12: 18 12.062
12: 38 6.312
12: 48 4.375
12: 58 2.875
1: 12 DRY

PERC TEST #5P2

TIME READING 12: 21 11.625 12: 39 3.75 12: 49 0.875 12: 59 DRY

PERC TEST #6P1

HOLE DEPTH:

WATER IN HOLE: 12¾

READING

12.375 10.562 4.375 2.875

DRY

PRESOAK:

TIME 12: 24 12: 41 12: 51 1: 00 1: 16

HOLE DEPTH: 18"
WATER IN HOLE: 12"

PRESOAK:

TIME 12: 31 12: 44 12: 55 1: 07 1: 20 1: 29 1: 41

		WITNESSED	BY: QUINNIPIAC VALLE	Y HEALTH DISTRICT	
PERC TEST #P4-1		PERC TEST #P2-2		PERC TEST #10P2	
PRESOAK: HOLE DEPTH: WATER IN HOLE:	20"	PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY 19" 12"	PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY
	RATE 3.2 5.3 8.9 9.8 9.3	9: 57 5.0	RATE 3.3 4.2 5.0 6.2 16.0	TIME READING 9: 59 12.0 10: 22 5.625 10: 34 3.875 10: 44 2.625 10: 55 1.812 11: 07 DRY PERC TEST #10P1	3.6
PERC TEST #P4-2	-	PERC TEST #12P2			PRIOR DAY
PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY 18" 12"	PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY 20"	PRESOAK: HOLE DEPTH: WATER IN HOLE:	
TIME READING 9: 47 5.75 10: 02 7.5 10: 11 8.75 10: 21 9.75	RATE	1: 55 4.50 2: 05 5.875 2: 15 6.75 2: 30 7.75 2: 43 8.75	RATE 13.0 14.9	TIME READING 10: 02 12.438 10: 23 6.502 10: 36 4.50 10: 46 3.125 10: 56 2.188 11: 10 1.312 11: 21 DRY	3.6 6.3
10: 53 12.5 11: 04 13.125	10.7 12.0	3: 07 10.25 3: 18 11.0	17.6	PERC TEST #8P1	
11: 35 14.25	10.7 12.0 17.6 18.0 22 17.6	3: 28 11.75 3: 40 12.375 PERC TEST #9P2	13.3 32	PRESOAK: HOLE DEPTH: WATER IN HOLE:	
PERC TEST #P2-1 PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY 16"	WATER IN HOLE:	PRIOR DAY 20" RATE	TIME READING 1: 48 11.688 2: 02 7.25 2: 13 5.938 2: 27 4.312	
9: 50 12.06 10: 05 9.375 10: 15 8.312	RATE	1: 58 5.75 2: 07 10: 50 2: 18 12.875 2: 37 16.00 2: 45 16.875	2.1 3.8 6.1	2: 40 2.938 2: 52 2.25 3: 05 1.562 3: 14 DRY	9.5 17.4 18.9
10: 26 7.312 10: 36 6.438	11.0 11.4	PERC TEST		PERC TEST #8P2	
10: 46 5.688 10: 56 5.00 11: 07 4.312 11: 19 3.688 11: 30 3.188	13.3 14.5 16.0 19.2 22.0	PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY	PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY 20" 12"
11: 44 2.625 PERC TEST #P3-1 PRESOAK: HOLE DEPTH: WATER IN HOLE:	24.8 PRIOR DAY 20"	TIME READING 2: 01 5.75 2: 08 10.25 2: 19 13.875 2: 37 DRY	RATE 1.6 3.0	TIME READING 1: 49 11.312 2: 03 8.00 2: 14 6.375 2: 28 4.312 2: 41 2.875	RATE 3.6 6.8 6.8 9.0
TIME READING		PERC TEST #2P1		2: 54 DRY	
9: 52 13.25 10: 03 12.25 10: 17 11.625 10: 28 11.188 10: 39 10.75	NATE	PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY 18"	PERC TEST #12P1 PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY 20" 12‡"
10: 49 10.438 10: 59 10.00 11: 09 9.75 11: 21 9.438 11: 31 9.188 11: 46 8.812 12: 06 8.375	40 40 45.7	TIME READING 9: 52 8.50 10: 10 8.75 10: 27 9.50 10: 39 9.375 10: 43 9.75 11: 02 10.00 11: 17 10.25	RATE 24.0 68.0 32.0 26.7 52.0 60.0	TIME READING 1: 52 12.188 2: 04 6.812 2: 15 4.938 2: 29 2.25 2: 42 DRY	RATE 7.2 4.6 6.4
PERC TEST #P3-3	<u>-</u>	11: 31 10.50 12: 32 11.625	56.0 488.0	PERC TEST #6P2	
PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY 18" 12 <mark>8</mark> "	PERC TEST #1P1 PRESOAK:		PRESOAK: HOLE DEPTH: WATER IN HOLE:	PRIOR DAY 20" 12"
TIME 9: 54 12.125 10: 08 9.25 10: 18 8.188 10: 30 7.312 10: 41 6.562 10: 50 5.875 11: 01 4.938	13.1 11.7	HOLE DEPTH: WATER IN HOLE: TIME READING 9: 56 11.50 10: 16 5.25 10: 29 3.375 10: 41 2.188	18" RATE 3.2 6.9 10.1	TIME READING 12: 27 5.50 12: 43 9.875 12: 54 11.875 1: 04 13.375 1: 18 14.875 1: 27 DRY	RATE 3.7 5.5 6.7 9.3
10:50 5.875		10: 29 3.375	6.9		3.3



Tel: 860.635.2877

85 Civic Center Plaza, Suite 103

1 International Blvd, Suite 400 Mahwah, NJ 07495 Tel: 908.603.5730

LRC Engineering & Surveying, DPC LRC Engineering & Surveying, LLC
LRC Environmental Services, Inc.

Poughkeepsie NY 12601

www.lrcconsult.com

Tel: 845.243.2880

SOIL TEST DATA

Approved JW/REM Scale

RESUBDIVISION OF ANDERSON SUNNYSIDE FARM LAND OF GBRSTORZ, LLC

318 KINGS HIGHWAY, TOWN OF NORTH HAVEN

AS NOTED

NEW HAVEN COUNTY, CONNECTICUT				
Design/Calcs	LRC	CAD File	DN20262403.dwg	Sheet No.
Drawn	LRC	Project No.	20-2624	
Checked	JW/REM	Date	08/27/2020	